



ID	Název úkolu	Doba trvání	Zahájení	Dokončení	Předchůdc	2022																							
						21	VII 2021	VIII 2021	IX 2021	X 2021	XI 2021	XII 2021	I 2022	II 2022	III 2022	IV 2022	V 2022	VI 2022	VII 2022	VIII 2022	IX 2022								
1	PODMÍNKY DOTACE - TERMIN	0 dny	30.09.22	30.09.22		4 21 28	5 12 19	6 02 09	6 23 30	6 13 20	7 04 11	18 25	1 08 15	2 29 06	3 20 27	3 10 17	4 31 07	4 21	8 07 14	1 28 04	1 18 25	2 09 16	3 30 06	3 20 27	4 11	8 25 01	8 15 22	9 05 1	
2	Prodloužení termínu dle rozhodnutí ze dne 3.11.2020	0 dny	30.09.22	30.09.22																									
3	REALIZACE STAVBY DLE SOD	396 dny	21.06.21	22.07.22																									
4	Předání staveniště I. etapa	0 dny	21.06.21	21.06.21		21.06.																							
5	Termin realizace dle SOD	396 dny	21.06.21	22.07.22	4																								
6	Předání stavby	0 dny	22.07.22	22.07.22	5																								
7	REALIZACE I. ETAPA	109 dny	21.06.21	08.10.21																									
8	Předání stavby I.etapa	0 dny	21.06.21	21.06.21	4																								
9	Zařízení staveniště	0 dny	21.06.21	21.06.21	8																								
10	Osazení DČOV, propojení přítok, odtok, kopoflex	101 dny	21.06.21	30.09.21																									
11	DČOV 1-10	24 dny	21.06.21	15.07.21	8																								
12	DČOV 11-20	17 dny	15.07.21	01.08.21	11																								
13	DČOV 21-30	19 dny	01.08.21	20.08.21	12																								
14	DČOV 31-37	19 dny	20.08.21	08.09.21	13																								
15	DČOV 38-43	22 dny	08.09.21	30.09.21	14																								
16	Přípojka NN	78 dny	06.07.21	22.09.21																									
17	DČOV 1-10	9 dny	06.07.21	15.07.21																									
18	DČOV 11-20	9 dny	23.07.21	01.08.21																									
19	DČOV 21-30	9 dny	11.08.21	20.08.21																									
20	DČOV 31-37	9 dny	30.08.21	08.09.21																									
21	DČOV 38-43	9 dny	13.09.21	22.09.21																									
22	Vystrojení	76 dny	15.07.21	29.09.21																									
23	DČOV 1-10	7 dny	15.07.21	22.07.21	17																								
24	DČOV 11-20	7 dny	01.08.21	08.08.21	18																								
25	DČOV 21-30	7 dny	20.08.21	27.08.21	19																								
26	DČOV 31-37	7 dny	08.09.21	15.09.21	20																								
27	DČOV 38-43	7 dny	22.09.21	29.09.21	21																								
28	Telemetrie	91 dny	09.07.21	08.10.21																									
29	VÝKON IČ/TDI - KOLAUDACE STAVBY	50 dny	01.09.21	21.10.21																									
30	Zahájení prací	0 dny	01.09.21	01.09.21																									
31	Dokladová část dle SOD etapa I.; dokumentace skutečného provedení stavby apd.	20 dny	01.09.21	21.09.21	30																								
32	Kontrolní prohlídka MM Opava vodoprávní orgán	0 dny	21.09.21	21.09.21	31																								
33	Kolaudace stavby	30 dny	21.09.21	21.10.21	32																								
34	Předání do užívání	0 dny	21.10.21	21.10.21	33																								
35	REALIZACE II.ETAPA	0 dny	18.06.21	18.06.21		18.06.																							
36	Zatím není definováno - vazba na I. etapu	0 dny	18.06.21	18.06.21		18.06.																							
37	REALIZACE III.ETAPA	0 dny	18.06.21	18.06.21		18.06.																							
38	Zatím není definováno - vazba na I. a II. etapu	0 dny	18.06.21	18.06.21		18.06.																							